



WORK ORDER
Tidewater Home Improvement LLC
Class B Contractor #2705172863
Phone: (757) 551-6413
414 Worster Avenue
Hampton, VA 23669
tidehomepro.com

WORK ORDER # 533

Date October 6, 2026

SUBJECT: Work Order #533 - Exterior French Drain - Valerio Team 1 Days

CUSTOMER

Tj Henderson

317 Littletown Quarter, Williamsburg, VA

Subject	Qty	Days
Exterior French Drain (4 in. corrugated perforated, cloth sleeve, #57 gravel) A 4 in. corrugated perforated pipe in a cloth sleeve, set in #57 gravel along the outside of the foundation, graded so ground water is carried away from the wall instead of standing against it.	22 LF	1

Terms & Conditions

Work per accepted Estimate #1419. Contractor is not responsible for damage caused inside the home while working on the exterior. Jobsite will be left clean once completed. 12-month workmanship warranty.

APPROVAL

This work order has been accepted on _____ by _____
